| ID | _ | Task Name | Duration | Start | Finish | 2007 2008 2009 2010 |
|---|-----------|--|----------|--------------|----------------|---|
| 1 | 0 | | | | | Nov Dec Jan e Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan e Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan e Mar Apr |
| · | | City Council approves CWI for project | 1 day | Tue 11/21/06 | | |
| 2 | II | City negotiates contract with CWI | 1 day | Tue 2/20/07 | Tue 2/20/07 | |
| 3 | | Executed contract between City/CWI | 1 day | Fri 3/2/07 | Fri 3/2/07 | |
| 4 | | Council approves Amendment #1 to contract | 1 day | Tue 4/3/07 | Tue 4/3/07 | |
| 5 | | Executed Amendment #1 between City/CWI | 1 day | Fri 4/6/07 | Fri 4/6/07 | |
| 6 | | Programming/Planning | 16 days | Mon 4/9/07 | Mon 4/30/07 | |
| 7 | | Concept Drawings & Study | 23 days | Tue 5/1/07 | Thu 5/31/07 | |
| 8 | | Geotechnical Investigation & Report | 39 days | Mon 4/9/07 | Thu 5/31/07 | |
| 9 | | Schematic Design | 356 days | Fri 6/1/07 | Fri 10/10/08 | |
| 10 | | City of Frisco Review #1 - SD | 8 days | Fri 6/15/07 | Tue 6/26/07 | |
| 11 | | Issued Revised Schemes A-H | 1 day | Wed 6/27/07 | Wed 6/27/07 | |
| 12 | | City Council considers Schematic alternatives | 1 day | Tue 7/3/07 | Tue 7/3/07 | |
| 13 | | City of Frisco Review #2 - SD Meeting | 1 day | Wed 7/11/07 | Wed 7/11/07 | |
| 14 | | Schemes sent to Holzman Moss for review comments | 48 days | Thu 7/12/07 | Mon 9/17/07 | |
| 15 | | SD Intro Meeting #3 with Anuj, John, Brian | 1 day | Tue 10/16/07 | Tue 10/16/07 | |
| 16 | | Scheme G options & Supply/Demand issued for review | 1 day | Tue 10/30/07 | Tue 10/30/07 | |
| 17 | | City SD review of occupied space issue | 40 days | Wed 10/31/07 | Tue 12/25/07 | |
| 18 | | 3D Massing models issued for review | 1 day | Tue 11/27/07 | Tue 11/27/07 | |
| 19 | | SD Meeting #4 - Anuj & Tim | 1 day | Fri 1/4/08 | Fri 1/4/08 | |
| 20 | | Further data collection for final SD | 14 days | Mon 1/7/08 | Thu 1/24/08 | |
| 21 | | Final Scheme G variations issued for review | 1 day | Fri 1/25/08 | Fri 1/25/08 | |
| 22 | | City deliberating over Final Scheme G variations/replacing Anuj | 50 days | Mon 1/28/08 | Fri 4/4/08 | |
| 23 | | Anuj meeting with Liz, Brian & Joel to discuss | 1 day | Tue 1/29/08 | Tue 1/29/08 | |
| 24 | | First meeting with Ben Brezina and Owner team | 1 day | Mon 4/7/08 | Mon 4/7/08 | |
| 25 | | City deliberating since 4/7/08 meeting | 47 days | Tue 4/8/08 | Wed 6/11/08 | |
| 26 | | June 11th Meeting with City to approve scheme selection | 1 day | Wed 6/11/08 | Wed 6/11/08 | |
| 27 | | Draft RFP for CM @ Risk Selection sent to Carl Walker | 1 day | Tue 7/8/08 | Tue 7/8/08 | |
| 28 | | Final SD plans and renderings submitted for Owner review | 1 day | Tue 7/15/08 | Tue 7/15/08 | |
| 29 | | RFP markup from Carl Walker sent back to Owner | 1 day | Tue 7/22/08 | | |
| 30 | | August 6th Meeting with City (go back to D-B-B delivery, lower budget) | 1 day | Wed 8/6/08 | Wed 8/6/08 | |
| 31 | | Detailed SD OPCC submitted to Owner for review | 1 day | Fri 8/22/08 | Fri 8/22/08 | |
| 32 | | Sept. 3 Meeting with City | 1 day | Wed 9/3/08 | Wed 9/3/08 | |
| 33 | | Presentation to City Council | 1 day | Tue 10/7/08 | Tue 10/7/08 | |
| 34 | | | 1 day | Fri 10/10/08 | Fri 10/10/08 | |
| | | Owner's FINAL decision regarding scope and budget - end SD Phase Design Development | 26 days | Mon 10/13/08 | Mon 11/17/08 | |
| 35 | | City of Frisco Review - DD | | Tue 11/18/08 | Wed 11/26/08 | |
| 36 | | | 7 days | | | |
| 37 | | Construction Documents City of Frieds Review CD | 45 days | Tue 11/18/08 | Mon 1/19/09 | |
| 38 | - | City of Frisco Review - CD | 10 days | Tue 1/20/09 | Mon 2/2/09 | |
| 39 | | Bid Phase | 28 days | Tue 2/3/09 | Thu 3/12/09 | |
| 40 | | City of Frisco Review - Bids | 13 days | Fri 3/13/09 | Tue 3/31/09 | |
| 41 | | Construction Mobilization | 30 days | Wed 4/1/09 | Tue 5/12/09 | |
| 42 | | Construction Phase | 189 days | Wed 5/13/09 | Mon 2/1/10 | |
| 43 | | Final Punch/CO | 20 days | Tue 2/2/10 | Mon 3/1/10 | |
| Project: George A Purefoy Municipal C Task Progress Summary External Tasks Deadline | | | | | | External Tasks Deadline |
| Date: Fri 9/26/08 Split Milestone | | | • | | Project Summar | |
| | | - Innoverse | | | -, | |
| Page 1 | | | | | | |