



Department of Parks and Recreation
City of Frisco, Texas

Memorandum

To: Parks and Recreation Board Members

Cc: Henry J. Hill, Deputy City Manager
Rick Wieland, Director of Parks and Recreation

From: Dudley Raymond, Planning and Business Development Manager

Date: April 6, 2009

Subject: Monthly Update on the Construction and Status of Capital Projects
within the Parks & Recreation Department

B.F. Phillips Community Park – Phase 2

The consultants are proceeding with the preparation of the design and construction drawings for Phase 2.

Cottonwood Creek Project

Project is on hold until developer is ready to move forward.

Beavers Bend Trail Extension and Pond Rehabilitation

The park is complete with the exception of punch list items. The bonding company has been involved in the completion of the project, which will slow the process.

Crescent Park

The park is complete, except for the punch list items and as-builts.

Hummingbird Park

The park is complete with the exception of punch list items. The bonding company has been involved in the completion of the project, which will slow the process.

Hickory Street Tail Project

The bid award and contract for construction is being presented to City Council on April 7, 2009 for consideration and action.

Youth Center / Community Center Demo

The majority of the demolition has occurred and the contractor should have it completed by the end of April.

Dog Park

The Master Plan Revision was approved by City Council. This project waits funding.

Chapel Creek Phase 2

The consultants are completing the construction documents for this project. The timing of this project will be driven by when the developer constructs the next phase of the subdivision.

College Parkway Trail

The bid award and contract for construction is being presented to City Council on April 7, 2009 for consideration and action.

Bicentennial Expansion

The consultants are proceeding with the preparation of the design and construction drawings.

Duncan Park

The consultants are working on the design and construction drawings for the renovation. The project should bid this spring.

Preston North

Staff is working with the consultant to develop a scope of services and consulting contract for them to complete the design process as well as construction drawings.

Hike and Bike

The Public Works Department has begun the installation of the sign footings and should install signs in the month of April and possibly May.

Staff has begun developing bid documents to bid the off-street trail projects identified within the implementation plan. The first projects we will bid this year are:

Legacy Drive – Lebanon Road to the Legacy Christian Academy
Lebanon Road – Dallas North Tollway to Teel
Wade Boulevard – Ohio Drive to Preston

Spraypark

The contract for construction was approved at the March 3, 2009 City Council Meeting. We are still pushing to have this project completed in time for summer use.

Shawnee Sports Complex

An amendment to the agreement for the consultants is being presented to City Council on April 7, 2009 for consideration and action. The consultants still feel they can complete the construction documents in time to bid the project and have it under construction this summer.