

CHANGE ORDER NO. 3

PROJECT: Wade Plaza Regional Detention Pond
PROJECT NUMBER: CIP07-0031
DATE: November 4, 2008

ORIGINAL CONTRACT AMOUNT: \$1,221,470.00 DATE: August 7, 2007
CHANGE ORDER NO.1: \$94,436.80.00 DATE: February 19, 2008
CHANGE ORDER NO.2: \$140,550.00 DATE: September 2, 2008

VENDOR:

Mr. Rick Burgett
Rebcon, Inc
1868 W. Northwest Highway
Dallas, Texas 75220
Phone: (972) 444-8230
Fax: (972) 444-8234

You are directed to make the changes noted below in the subject Contract:

City of Frisco

Owner:

George Purefoy, City Manager

Dated:

NATURE OF CHANGES: Items A23 and A24 were added to comply with TCEQ Regulations.

| Item | Item Description | Unit of Measure | Current Contract Approved Quantities | Current Contract Actual Quantities | Current Contract Budgeted Amounts | Current Contract Actual Amounts | Difference |
|---------|----------------------|-----------------|--------------------------------------|------------------------------------|-----------------------------------|---------------------------------|------------|
| A23 | Backflow Preventer | LS | 0 | 1 | \$1,650.00 | \$0.00 | \$1,650.00 |
| A24 | Stamped Concrete Pad | LS | 0 | 1 | \$2,850.00 | \$0.00 | \$2,850.00 |
| Summary | | | | | | NET CHANGE | \$4,500.00 |

These changes result in the following adjustment of Contract Price and Contract Time:

| | |
|--|-------------------|
| Contract Price Prior to this Change Order: | \$ 1,456,428.80 |
| Net Increase Resulting from this Change Order: | \$ 4,500.00 |
| Contract Price Including this Change Order: | \$ 1,460,928.80 |
| Contract Time prior to this Change Order: | 208 Calendar Days |
| Net Increase Resulting from this Change Order: | 0 Calendar Days |
| Contract Time Including this Change Order: | 208 Calendar Days |

The Above Changes are Approved:

City of Frisco

By:

Name:

Dated:

Contractor Firm

By:

Name:

Dated:

Cissy Sylo PE
CISSY SYLO PE DIRECTOR OF ENGINEERING
Elizabeth Metting, P.E., Asst Director/City Engineer

10/27/08

Robcon, Inc.

R. E. BURGESS

R. E. BURGESS

10/27/08