

CHANGE ORDER No. 2

PROJECT: **West Frisco Wastewater Improvements**

PROJECT NUMBER: **CIP 06-0011**

BID NUMBER: **0701-030**

CONTRACT AMOUNT: \$5,660,862.30 CONTRACT DATE: March 23, 2007

DATE: October 21, 2008

CONTRACTOR:

Oscar Renda Contracting, Inc.
522 Benson Lane
Roanoke, TX 76262
Phone: (817) 491-2703
Fax: (817) 491-1627

You are directed to make the changes noted below in the subject Contract:

CITY OF FRISCO:

By: _____

Name: George Purefoy, City Manager

Dated: _____

NATURE OF CHANGES:

The contractor is directed to make the following changes to the project:

- X.1.) Remove 136 lineal feet of 36-inch RCP storm sewer that is located above the parallel force mains to allow construction of the force mains at Station 44+50.
- X.2.) Add one 6-inch air release valve and one 2-inch air release valve and two access manholes. In order to avoid utilities at FM 423 and Two Rivers Drive, the grades of the force mains were changed and this required the installation of the air release valves at the high point.
- X.3.) Add autotransformer soft starts to pump motors at Fairway Lift Station in accordance with electrical power company requirements to lessen peak electrical demand.
- X.4.) Move air release valves from alley at Station 38+50 to avoid elevation conflict with top of manhole and finish grade of alley.
- X.5.) Relocate electrical duct bank at Grayhawk Lift Station to new transformer located in electrical easement.
- X.6.) Relocate transformer pad and odor control cabinet to avoid conflicts at Fairway Lift Station.
- X.7.) Add 20-inch plug valve at Trails Lift Station to replace existing valve that was not operable.

Item No.	Description	Quantity		Units	Unit Cost		Original Cost	Revised Cost
		Orig.	Rev		Orig.	Revised		
X.1	Remove 136 LF of 36" Storm Sewer	0	1	LS	0	\$6,211.04	\$-0-	\$6,211.04
X.2	Add 6" & 2" Air Release Valves & 2 manholes	0	1	LS	0	\$27,996.09	\$-0-	\$27,996.09
X.3	Add autotransformer soft starts to pump motors at Fairways Lift Station	0	1	LS	0	\$20,051.54	\$-0-	\$20,051.54
X.4	Move air release valves from alley	0	1	LS	0	\$7,901.77	\$-0-	\$7,901.77
X.5	Relocate electrical duct bank at Grayhawk Lift Station	0	1	LS	0	\$17,099.48	\$-0-	\$17,099.48
X.6	Relocate transformer pad and odor control cabinet at Fairways Lift Station	0	1	LS	0	\$15,197.09	\$-0-	\$15,197.09
X.7	Add 20-inch plug valve to replace the non-functioning valve at Trails Lift Station.	0	1	LS	0	\$18,956.15	\$-0-	\$18,956.15

Total Cost of Change Order = \$113,413.16

These changes result in the following adjustment of Contract Price and Contract Time:

Contract Price Prior to this Change Order: \$5,660,862.30

Net Increase Resulting from this Change Order: \$ 113,413.16

Contract Price Including this Change Order: \$5,774,275.46

Substantial Completion Date Prior to this Change Order: January 06, 2008

Substantial Completion Date Resulting from this Change Order: September 28, 2008

The Above Changes are Approved:

City of Frisco

By: _____

Name: Elizabeth Metting, P.E., Assistant Director of Engineering/City Engineer

Dated: _____

Oscar Renda Contracting, Inc.

By: _____

Name: _____

Dated: _____